


Seattle-Tacoma International Airport International Arrivals Facility (IAF)

Progress Update Briefing &
Phasing Strategy Revision



Aerial View of the IAF Project

Design-Build Contract Status



Current Progress: Phase 1

- Early Work Packages Bid & Under Contract
- Contractors Working to Clear the IAF Site:

Contractor	SCS	SBE
Macro-Z Technology Co - Concourse Renovations and GT Lot Work	0%	100%
MACNAK Construction LLC - Maki Sculpture Relocation	0%	100%
TEKNON Electrical Services - Low Voltage Systems	0%	100%

Construction on the IAF has Begun

Current Progress: Phase 1

- Schematic Design (SD) – Design at 30% Complete
- Design Development Begun (60% in February 2017)
- Construction Documents (100% January 2018)
- Major IAF Bid Packages Bid at SD Level:
 - ✓ Long Lead Item Procurement
 - ✓ Design-Assist/Design-Build Engineering Support

Design and Construction Moving Forward Concurrently

Current Progress: Phase 1

- Major IAF Bid Packages Awarded:
 - ✓ Kone – Elevators, Escalators & Moving Walkways
 - ✓ Cosco – Fire Protection
- Discipline Bids Being Evaluated:
 - ✓ TBD – Structural Steel & Metal Deck
 - ✓ TBD– Building Enclosure (Curtain Wall)
 - ✓ TBD – Mechanical/Plumbing
 - ✓ TBD– Electrical
 - ✓ TBD– Baggage Handling System

Primary Disciplines are being Engaged

Century Agenda Adopted in 2011

Commission Goal - 28 Long-Haul International Routes Serving SEA by 2036


Status in 2011 - 14 Long-Haul International Routes Served

Current Status - 22 Long-Haul International Routes Served

Airport Facility Overview:

	Summer 2016	Summer 2017	Summer 2018	Summer 2019	Summer 2020
International Gates	12	10	10	10	18
Flights during Peak	15	16	17	18	18

In Just 5 Years the Port is More Than Half-Way to its 25 Year Goal of Doubling International Flights and Destinations!



Servicing **14**
International Routes



Where We Started in 2011



Servicing **22**
International Routes




How Far We've Come in 2016!



What Does Peak Hour Look Like at Sea-Tac Today?

Commission Response – Accelerate the Construction of the Phase 2 Wide Body Gates





Dramatic International Growth Drove Re-phasing the IAF

Accelerating IAF Phase 2 Work?

- **Sea-Tac's Dramatic Growth Drives a Re-thinking of the Earlier Two-Phase Project Phasing Strategy**
- **Phase 2 Two-Gate Sterile Corridor Extension was Previously Moved into Phase 1 IAF Project Scope**
- **Any Desired or Needed Scope Changes Must be Made Now to Avoid Project Delays**
- **Therefore, Staff Recommends Moving the Remaining Phase 2 Work into the Current IAF**

Dramatic Growth is Driving the Need to Accelerate Phase 2 Work



Phase 2 Work Recommended for Acceleration



- 40 additional Automated Passport Control (APC) kiosks

Dramatic Growth Drives Reconsideration of Project Phasing Strategy



Phase 2 Work Recommended for Acceleration



- Carousels 6 & 7 (and stripping devices below)

Dramatic Growth Drives Reconsideration of Project Phasing Strategy

Phase 2 Work Recommended for Acceleration



- 11 additional Document Verification Officer (DVO) podia

Dramatic Growth Drives Reconsideration of Project Phasing Strategy

Phase 2 Acceleration Costs

• 40 additional APC kiosks	\$2.0M
• Carousels 6 & 7	\$6.5M
• 11 additional DVO podia	\$1.5M
• Washington State Sales Tax	\$1.0M
<hr/>	
	\$11M

Returning on October 25th to Request Funding Authority

IAF Budget Overview

IAF PROJECT

\$608.4M – Base Budget

\$ 41.0M – Phase 2 Sterile Corridor Extension

\$ 11.0M – Phase 2 Balance of Scope Acceleration

\$660.4M – Revised Budget

OTHER CAPITAL PROJECTS

\$660.4M – Revised Budget

\$ 5.5M – Narrow Body Optimization at SSAT

\$ 18.5M – Baggage Optimization Below IAF

\$684.4M – Revised Design/Build Contract

Phase 1 Budget Increased by Adding Phase 2 Acceleration & Design/Build Contract
Increased by Adding Separate Capital Projects

Current Progress

Hyperlink flythrough
animation

**Sneak Peek of IAF Design – Moving from Schematic to Design
Development**