Item No: <u>7b supp</u>
Date of Meeting: <u>August 24, 2010</u>

Consolidated Rental Car Facility

## **RCF** Construction

August 4, 2010



July 6, 2010

# RCF Construction




**North Escalator Bank Skylight** 



**QTA #3 Fuel Island Bollard Installation** 



**Bus Access Roadway to Bridge #4** 



**Stair D Roof Parapet** 

## **Rental Car Facility Program Contract - Status Summary**

	Base Contract	Revised	Commitment *		Unallocated	Billed to date
	Amount		Pending	Executed	Balance	(as of 31-July-10)
Consolidated Rental Car Facility						
<b>Total Construction Cost</b>	s \$224,837,739	\$218,112,821	\$2,601,174	\$201,545,603	\$13,957,044	\$128,692,932
Construction Contingency Summary						
Non Suspension Contract Change	s \$5,953,159	\$12,678,077	\$4,969,098	\$7,666,804	\$42,175	\$5,344,327
Suspension Related Contract Change	s	\$16,800,000	\$0	\$7,827,644	\$8,972,356	\$4,339,245
Off Site Roads						

\$7,627,485

**\$0** 

**\$0** 

\$1,087,000

NOTE: \* current as of August 12, 2010

**Total Construction Costs** 

**Contract Changes** 

\$7,627,485


\$1,087,000



### Consolidated Rental Car Facility Program Costs as of 8/12/10

Project	6/30/09 Budget	2/2/10 Authorization	Approved Transfers/ Trends	Pending Transfers/ Trends	Remaining Contingency	Expended to Date	Forecast to complete
RCF	\$350,772,000	\$350,772,000	\$15,494,448	\$4,969,098	\$9,225,548	\$196,289,136	\$350,772,000
BMF	\$28,282,000	\$28,282,000	\$0	\$0	\$1,434,000	\$3,425,332	\$28,282,000
ORI	\$19,542,000	\$19,542,000	(\$3,229,000)	\$0	\$1,052,000	\$2,995,722	\$16,202,450
MTI	\$3,383,000	\$583,746	\$0	\$0	\$338,300	\$22,108	\$3,383,000
Buses	\$17,327,000	\$16,000,000	(\$4,911,269)	\$0	\$219,897	\$102	\$12,415,731
Unallocated Contingency	\$0	\$0	\$8,140,269	\$0	\$8,140,269	\$0	\$0
Total	\$419,306,000	\$415,179,746	\$15,494,448	\$4,969,098	\$20,410,014	\$202,732,400	\$411,055,181

#### Consolidated Rental Car Facility CFC Funding Forecast Comparison Revised August 16, 2010



<sup>1 3/2/09</sup> forecast is Port's monthly forecast, based on same assumptions as Ricondo Feasiblity analysis.

5

<sup>2</sup> Latest Ricondo Feasibility is May '10

<sup>3</sup> No interest proceeds in amounts shown.

# Customer Facility Charge (CFC) Forecast Update

- Current Customer Facility Charge (CFC) = \$5.00 per transaction day
- Prior to July 2009 bond issue, opening day rate agreed to by rental car companies and approved by Commission = \$6.50
- After July 2009 bond issue, opening day CFC recalculated = \$6.05
- Current estimate = \$6.09

## **CFC Drivers and Status**

- Rental car transaction days
  - Lower enplanement growth rate contributing to slightly fewer transactions
- Capital costs
  - No change in \$419 million budget
  - Bids for Bus Maintenance Facility (BMF) due in September
- Financing terms
  - No change in assumptions for remaining financing package
  - Plan to complete financing in early 2011
- Operating costs for BMF and busing operations
  - No change from 2009 estimates
  - Will be updated as staffing plans get finalized in 2011

## CFC Drivers and Status (cont.)

- Asset renewal and replacement
  - No change to schedule
- Rate of Increase of CFC
  - No change still assuming it grows with inflation
     (2%) after opening

## Rate Forecast Comparison

<u>,</u>	2012	2018	2030
Feasibility Study - June 2009	6.50	7.32	
Bond Issue - July 2009	6.05	6.81	8.64
Estimate - August 2010	6.09	6.86	8.70

- Current estimate is well below Feasibility Study and not materially different from bond issue
- Sensitivity of results:
  - \$1 million change in capital costs = \$.01 in opening CFC
  - \$1 million change in annual operating costs = \$.20 in opening CFC rate
- Next step: staff will update estimate in six months, or sooner if new information produces material changes to forecast.