Item No. 8e_supp

Meeting Date: July 11, 2023

Wi-Fi Improvements Project Passenger Loading Bridges

July 11, 2023

Commission Day



Why Ramp Wi-Fi?

- Ramp Wi-Fi provides robust ramp coverage for airline and Port operations (baggage handling, inspections, etc). A common system was established to eliminate each airline having to deploy their own system
- This solution reduces the overall costs of managing multiple systems, having to move them when gate assignments change, and eliminates the interference associated with competing systems
- The system will also provide ramp level coverage for the traveling public for hard stand operations

Executive Summary

- **Phases 1 6 complete**. Installed Wi-Fi in the Concourses, South Concourse, Main Terminal including bagwell and Ramp areas close to the building.
- **Phase 7** installs Wi-Fi on Passenger Loading Bridges (PLBs) on all concourses except the North Concourse.
- Construction of first Phase 7 locations is nearing completion. Budget and estimate issues require resolution for the remainder of the phase.
- Costs for construction of Phase 7 for Main Terminal and South Concourse PLB Wi-Fi have increased. Request additional budget to cover increased cost.
- Phase 8 installs Wi-Fi on PLBs on the North Concourse.
- Design of Phase 8 is complete. Request construction authorization to complete North Concourse installation.


Wi-Fi Project: Phasing Scope and Authorizations

Construction Package 1 Authorized May 2016	Phase 1	Concourse C Ramp and Interior	Completed 2017
	Phase 3	South Concourse Interior	Completed 2017
	Phase 4	Concourse D Interior	Completed 2017
	Phase 6	Bag Claim; Bagwell; Gina Marie Lindsey Hall	Completed 2017
Construction Package 2 Authorized Aug 2017	Phase 2	Concourse A, B, D, South Satellite Exterior	Completed 2018
rationized rag zezr	Phase 5	Central Terminal; Ticketing	Completed 2018
Construction Package 3 Authorized Feb 2021	Phase 7	Passenger Loading Bridges at Concourses A, B, C, D and S Satellite	Construction Underway
Construction Package 4 Requesting Authority Today	Phase 8	Passenger Loading Bridges at North Satellite	Today's Request

Overview of Project Cost Increases

August 2014		May 2016		February 2021		Today's Request	
Budget Incr.		Budget Incr.	\$796,000	Budget Incr.	\$5,765,000	Budget Incr.	\$2,685,000
Total Budget	\$9,880,000	Total Budget	\$10,676,000	Total Budget	\$16,441,000	Total Budget	\$19,126,000
Cost Drivers		Cost Drivers		Cost Drivers		<u>Cost Drivers</u>	
Initial authorization		Scope addition: added		PLB design/construction		Material & equipment	
		more antennas to fill in		complexities		price increases and	
		coverage gaps found		Scope addition: added		cost escalation (\$1.6M)	
		during surveys		North Concourse PLB		Staff time and other soft	
				Wi-Fi to the project		cost increases due to	
				(formerly part of		schedule delays (\$1.1M)	
			NorthSTAR program)				

Remaining Phase 7 and 8 Scope



First PLB Installation Progress





New equipment boxes

Budget / Authorization Summary

	Current	Increase	New
Budget	\$16,441,000	\$2,685,000	\$19,126,000
Authorization	\$14,441,000	\$4,685,000	\$19,126,000

Schedule

- Complete Construction as follows:
 - Concourse D Q4 2023
 - Concourse C Q2 2024
 - − Concourse N − Q2 2024
 - Concourse A Q4 2024
 - Concourse S Q2 2025