Item No.:7a_suppMeeting Date:July 22, 2014

International Arrivals Facility

Project Progress Briefing & Actions Ahead



Briefing Outline

- IAF Project History
 - Why IAF is needed
 - Comparison to other West Coast Arrivals Facilities
 - Short & long term approach to improvements
 - Project funding and accomplishments
 - Schedule over next 6 months
 - Connector contracting
 - Customer service metrics
 - Next steps: July 29 request

- Why SEA needs a new IAF
 - Existing facility is outdated, beyond capacity, and provides poor customer service





Comparison to other West
 Coast Arrivals Facilities



SF₀



YVR



ΙΔΧ

- Two Prong Approach Short and Long Term:
 - Making SSAT <u>short term</u> improvements in existing facility to meet growing customer demands until IAF opens
 - Reconfigure wayfinding
 graphics, colors, signs
 - HVAC and stanchions
 - 12th wide body aircraft gate
 - Ramp and plans for hardstand bussing



- Two Prong Approach Short and Long Term:
 - Long term improvements develop the IAF
 - 11 Commission briefings and actions since 2010



- In July, 2013, Commission authorized \$3.5M
- In March, 2014, Commission authorized \$5M
- Accomplishments in the last 12 months:
 - Validated best and responsive procurement method (PDB)
 - Assembled team (staff, specialty consultant, ATR)
 - Conducted lessons learned effort including visits to other airports and outreach to other public agencies using PDB
 - Completed project planning (including Connector options evaluation)
 - Started cost validation

Schedule

- Cost validation effort initiated
- Advertise RFQ for DB Team
- Commission update
- DB Statement of qualifications due
- Commission update
- Shortlist 3-5 firms as finalists
- Commission update, cost validation
- Issue RFP to finalists
- Commission update
- Select IAF DB Team
- Commission update

06/30/2014 07/30/2014 08/19/2014 09/09/2014 09/09/2014 10/14/2014 10/28/2014 10/30/2014 11/25/2014 01/12/2015 01/13/2015

Connector Contracting

- Benefits of contracting the design and construction of the IAF and Connector together include:
 - Simultaneous coordination of design and construction
 - Management by a single team
 - Allows faster completion for both airlines and travelers
 - Reduces construction coordination and other risks

IAF Connector Evaluation Criteria

- Passenger Experience
- Capacity/Future Flexibility
- Construction Impacts
- Capital Cost
- Maintenance Cost
- Risk

Evaluation Criteria	Bridge	Tunnel		
Passenger Experience	 Natural Light Unique views: airfield activity and mountains More intuitive way finding 	 More lighting necessary Interior finishes more important More vertical transitions Longer passenger route 		
Capacity/Future Flexibility	Smaller ramp footprintWider profile allows 2 way passenger flow	Larger ramp footprintCould limit STS expansion		
	40' - 0" 30' - 0" 7' - 0"	36' - 0"		

Evaluation Factor	Bridge	Tunnel		
Taxi-lane and Gate Impacts	• 12 months	• 18 months		
Initial Capital Cost	• Lower (estimated \$12-17M)	• Higher		
On-going Maintenance Cost	 Slightly higher (estimated \$15-30K/yr) 	Slightly lower		

Evaluation Factor	Bridge	Tunnel		
Risk	Scale/Height	 Contaminated/soft soil conditions Utilities disruption Work under active taxi-lane More construction traffic on ramp (soils hauling) 		
		13		

Summary: Bridge is Best Option

- Passenger Experience
 - Offers a better passenger experience
 - Offers a unique opportunity: image and views
- Capacity/Future Flexibility
 - Yields a smaller footprint
 - Offers opportunity for future two way travel
- Construction Impacts
 - Effects less impact to airport operations
- Capital Cost
 - Is more cost effective
- Maintenance Cost
 - Is minimally more
- Risk
 - Presents less risk

Customer Service Metrics

Customer Service at Peak	1973	2013	IAF 2018
International Wide-Body Gates:	~4	11	20
Hold on Boards:	0	23	0
Hold in corridors:	0	339	0
Over Ramp Busing – possible times/day:	0	2	0
Lines at "Primary" (Passport Check):	0	Long	Modest
Crowding at baggage			
International Carousels:	0	Extreme	Low
Terminal Carousel:	0	Medium	Low
Double Bag Handing: FIS & Bag Claim:	Yes	Yes	No
STS Train Wait (minutes):	Low	4 (2 nd Train)	n/a
Minimum Connect Time (minutes):	n/a	90	75

Next Steps: July 29, 2014 Action Items

- Authorize procurement of connector as part of the IAF progressive design build contract
- Authorize additional funding of \$16 million for the new IAF
- Advertise a Request for Qualifications to procure a design-build team
- Authorize use of Port crews

Thank you