

DRAFT CONSTRUCTION SCHEDULE



DRAFT ONLY

Final Design and Construction Schedule

Last Revised: September 30, 2016

	2016				2017				2018				2019				2020				2021				2022				2023								
	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
WSDOT CONSTRUCTION PROJECTS																																					
Bored Tunnel																	♦ Tunnel open to traffic, Jan 2019 (after construction of roadway connections)*																				
AWV Demolition																																					
Battery St Tunnel Decomm.																																					
North Surface Streets																																					
Colman Dock																																					
South Access & Railroad Way																																					
WATERFRONT PROJECTS																																					
Early Works Package(s)	60% CEVP Oct	60% Plans April			90%/100% Plan July/Sept	Ad-Ready Dec	Advertise / Award / NTP																														
Main Corridor	60% CEVP Oct	60% Plans April			90% Plans Oct	100% Plans April	Ad-Ready Sept	Advertise / Award / NTP / Submittals																													
King St to Bell St Promenade	60% CEVP Oct	60% Plans April			90% Plans Oct	100% Plans April	Ad-Ready Sept	Advertise / Award / NTP / Submittals																													
Pine Street Connector																	♦ Pine St open to traffic, Feb 2022																				
Overlook Walk (w/o foundations)																	60% Plans May	90% Plans Nov	100% Plans April	Ad-Ready June	Advertise / Award / NTP																
Marion Street Bridge	30% Plans Nov	60% Plans April			90% Plans Oct	100% Plans April	Ad-Ready Sept																														
Pier 62 & Seawall Box 1																																					
Waterfront Park																																					
Union St Ped Connection																																					
Bell St																																					
Main St and Washington St																																					
Pike / Pine Corridor																																					
OTHER CONSTRUCTION PROJECTS																																					
City Center Connector																																					
Aquarium																																					
DSTT Closed to Buses																	?																				
WA State Convention Center																																					
Lander St Overpass																																					

NOTES:

- 1) Early Works Package(s) may include: Columbia St drainage & areaway work, SCL vault & ductbanks, Telecomm work, Harborscapes Building demolition, etc.
- 2) Main Corridor Project includes: Alaskan Way, Elliott Way, Columbia St, Seneca St, Lenora St, Overlook Walk Foundations, and Promenade
- 3) Construction dates subject to change pending: a) Tunnel & AWV Demo completion dates and, b) Ongoing evaluation of sequencing & packaging assumptions for all projects.

*WSDOT cannot verify contractor's schedule