Item No. Date: \_Supp May 23, 2017

### Capital Improvement Projects

First Quarter Report
2017


**Commission Briefing** 



## 91 Capital Improvement Projects Overall Status of Projects


- 91 Total Projects in report (78 CDD, 13 ICT)
- 53 Projects are within or ahead of target schedule and budget
- 35 Projects have either target schedule or budget off with 7 new Reportable Variances for this Quarter.
- 3 Projects have both target schedule and budget off with no new Reportable Variance for this Quarter.
- 9 Projects are Substantially Complete

#### CDD Projects by Status, by Quarter



Target: 60% green, 40% amber, 0% red

#### CDD Projects by Dollar Value



#### Project off schedule and budget

- C3 Holdroom Expansion \$5.1M
- CTE HVAC/ADR Infrastructure \$6.6M
- MT So Low Voltage \$20.7M
- Projects with Budget of \$25M or more that have a Schedule Variance
  - Checked Bag Recap Optimization \$445M
- Other Projects with Budget of \$50M or more
  - International Arrivals Facility \$660M
  - NS NSAT Renovation NSTS Lobbies \$548M
  - RW16C-34C Reconstruct Design \$101M
  - PC Air \$55M
  - E. Marginal Way Grade Separation \$56M

#### Major projects are green


#### Capital Budget

- Facing risk of cost increases on N Satellite, IAF
- Aviation Capital Budget 2017 spending forecast at 89%
- Project cost growth will impact future years and budgets will be adjusted
- Current program is affordable; SAMP may be constrained.

#### **Aviation Project Summary**

- Three new project are behind schedule
  - Concessions Infrastructure (Airport Dining and Retail) Delay from the issuance of Lease Group 3
  - Checked Baggage Optimization Delay in contract execution caused a one month delay for Phase 1; Subsequent Phases delayed up to four months due to a more detailed schedule analysis (All phases anticipated to complete in Q4 2023)
  - D6 Gate Modifications delays in permitting, fabrication, and finish work
- Two new projects are projecting budget overruns
  - Concourse B Holdroom Unforeseen site conditions, added scope, and errors & omissions
  - Emergency Generator Controls scope refinement and phasing has increased costs


5 new budget and schedule variances out of a total of 63 Aviation projects



**Construction Logistics - CPL Bus Stops** 



**Construction Logistics – Field Offices** 



Concourse A/B/C Carpet Replacement



Interim Baggage - TSA Search Room



2016 Fuel System Modifications



**Zone 5 Window Ticket Counter** 







Gate B9 PLB

Gate B7 PLB

Gate B7A PLB

**C800873 - Concourse B Gate Reconfiguration** 

9 projects reached substantial completion

## Aviation Projects Q1 Budget Returns (Savings)

Project	Savings (in thousands)
RW16C-34C Design and Reconstruct	\$2,035
Fuel system Modifications	\$2,200
Concourse A, B & C Carpet Replacement	\$1,549
All others	<u>\$1,105</u>
Total	\$6,689

## Maritime/Economic Development Project Summary

 Shilshole Tenant Service Buildings reporting a new schedule delay attributed to shift in design direction.

## Maritime/Economic Development/NWSA Projects Substantial Completion

No projects reached substantial completion in 1<sup>st</sup> Quarter

## Information & Communication Technology Project Summary

- One new schedule variance
  - Airport Data Network Switch Upgrade System deployment delayed due to an unexpected firewall procurement requirement and opportunity. By completing a competitive procurement during this project we are able to set a standard that will reduce maintenance costs and maximize training benefits.