



**Transportation  
Security  
Administration**

November 09, 2010

Christian Samlaska  
Port of Seattle  
Seattle, WA

Christian,

TSA was operating under an aggressive time schedule for deploying 500 units to TSA checkpoints nationwide. Specifically to SEA the effort was to install 14 units in an expedited manner. The original schedule was for SEA was to start site preparations for August 19 and install an AIT for August 23. Due to the (required) long leads times for the Port of Seattle to review and approve the structural and electrical plans for the AIT deployments - all stakeholders agreed to support an aggressive schedule. The compressed schedule involved a 5 week (site prep and installation) schedule starting with the prep work on Monday, September 20 for two weeks, going into active equipment movement and AIT installations on Monday, October 11 with Checkpoint 4 running concurrently with Checkpoints 2 and then 3, the plan was to install all (14) AITs while doubling the resources and funding - excluding punch list items. In summary, mission accomplished for (14) AIT installations while exceeding the planned budget (by twice the cost) for construction, management and administrative costs, etc...

Thanks,  
Harold

Harold Hackstall  
Regional Deployment Manager  
Passenger Screening Program  
O)571-227-3874  
C)202-573-5338