

ITEM NO: _____7A_Supp


DATE OF MEETING: May 1, 2012

South Link Project Update

Briefing Outline

- Background
- Planning & Preliminary Design Coordination
- Interagency Agreements
- South Link Project Update
- Next Steps







South Link Project Update

Interagency Agreements

- Interlocal Agreement December 14, 2010
- Preliminary Design POS Utility Relocation December 30, 2011
- Term Sheet February 7, 2012
- Final Design POS Utility Relocation March 30, 2012
- Memorandum of Agreement In Progress



Today's Presentation

- Project Status
- Design Build Procurement
- Agreements
 - City of SeaTac
 - Port of Seattle
 - Public/Private Utilities
- Community Outreach
- Next Steps



South Link – SeaTac/Airport Station to South 200th

Project Description

- 1.6 miles elevated double track guideway
- Elevated station
- Park-and-ride facility
- Bus Connections, including King County Metro Rapid Ride
- Off-street passenger drop-off area
- Secured bicycle parking & bikes on trains
- Improved pedestrian and bicycle connections in the station vicinity
- Traction Power Sub-Station

Stakeholders

- Residents and businesses
- Current and future riders
- U.S. DOT / FTA
- Port of Seattle
- City of SeaTac
- Public/Private Utilities
- Potential TOD interests





South Link Schedule

✓	SEPA/NEPA Approval	June 2011
\checkmark	Sound Transit Board approved South Link Pro	oject July 2011
✓	Design-Build Procurement began	Fall 2011
✓	Right of Way Acquisitions began	Fall 2011
✓	Awarded \$10 million TIGER III Grant	December 2011
✓	Port of Seattle/City of SeaTac Approvals	May/June 2012
✓	Advance Utility Relocation F	Fall 2012 - Spring 2013
✓	Award Design-Build Contract (Guideway & Sta	ation) Fall 2012
✓	Begin Major Construction Activities	Spring 2013
✓	Light Rail Service Begins	Fall 2016

Design-Build Procurement (Guideway and Station)

Capital Projects Advisory Review Board Approval July 2010

Baselined scope, schedule & budget based on D/B delivery July 2011

Issued Request for Qualifications
 October 2011

Issued Request for Proposals
 March 2012

Proposals Due June 2012

Contract Award August 2012

Begin Construction Early 2013



South Link Design-Build Shortlist


(Alphabetical Order)

- Bechtel Conti Joint Venture
- Mowat Construction Company / Stacy and Witbeck Inc.
 Joint Venture
- PCL Civil Constructors, Inc.
- South AirLink Constructors (SNC-Lavalin Group Inc. and Granite Construction – Joint Venture)
- Issued Final Request for Proposals on March 7
- Port staff presentation to shortlisted teams on March 29
- Proposals due on June 26

Third Party Agreements

- City of SeaTac
 - Development Agreement
- Port of Seattle
 - Memorandum of Agreement
- Private Utility Agreements
 - Puget Sound Energy
 - Century Link
 - Midway Sewer
 - Highline Water
 - Olympic Pipeline





South 200th Station Area Site Plan




South 200th Station Aerial View





Community Outreach Update

- Open Houses
 - ✓ March 2, 2011
 - ✓ October 5, 2011
 - Summer 2012
- Menu of typical outreach activities (fact sheets, e-mails, letters, newsletters, website, social media, etc.)
- Field public inquiries
- Attend real estate meetings
- Attend fairs, festivals and events
- Comprehensive Stakeholder Outreach
- Coordination with Port of Seattle outreach staff







South Link Project Update

Next Steps

- Request Commission Approval of South Link MOA May 8, 2012
- Property Transfer & Exchange Agreements Summer 2012 Fall 2016