# **RCF Program Briefing**

Item No:	7b_supp
Date of Meeting:	December 13, 2011_

# 2011 Accomplishments and Monthly Update



## 2011 RCF Accomplishments

### November 1, 2011




January 1, 2011

# 2011 RCF Program Accomplishments

- Over 1.5 million labor hours worked
- Over 4,200 new jobs created
- Over 300 workers on-site at peak
- Rental Car Facility ready for tenant build-out
- Bus Maintenance Facility in final finishes
- CNG Fuel and Bus Wash Facilities in final Commissioning
- New SR518 on-ramp
- South 160<sup>th</sup> Street Improvements complete
- New curbside for Rental Car shuttle bus
- Over 97% recycling on RCF project
- Two Helmets-to-Hardhats workers
- Safety records significantly better than industry wide (Recordable, Lost Time)
- Accepted all 29 buses
- Completed all remaining design
- Tenants completed design, received permits and have begun construction
- Seattle City Light has committed reimbursing the Port for energy conservation
- All LEED documentation submitted for RCF; Enough points for Silver Rating.

# **Rental Car Facility**



Staircase to Rental Car Floors

## **Bus Maintenance Facility**







CNG Fueling Facility

**Bus Wash Facility** 



### Off Site Road Improvements

## Main Terminal Wayfinding



Start of construction



Sidewalk and Shuttle Stop Improvements



#### 160<sup>th</sup> Street Improvements



New SR 518 On-Ramp






## Consolidated Rental Car Facility Program Costs as of 12/6/2011

Project	6/30/09 Budget	2/2/10 Authorization	Approved Transfers/ Trends	Pending Transfers/ Trends	Remaining Contingency	Expended to Date	Forecast to complete
RCF	\$350,772,000	\$350,772,000	\$20,712,928	\$19,738,618	(\$279,349)	\$313,298,045	\$351,470,763
BMF	\$28,282,000	\$28,282,000	(\$1,820,422)	\$297,822	\$1,233,600	\$12,803,932	\$26,382,000
ORI	\$19,542,000	\$19,542,000	(\$781,515)	\$602,738	\$231,777	\$13,094,543	\$18,673,000
MTI	\$3,383,000	\$3,383,000	(\$581,393)	\$13,200	\$81,193	\$692,808	\$2,708,000
Buses	\$17,327,000	\$16,000,000	(\$4,911,269)	\$0	\$219,897	\$5,994,170	\$12,415,731
Unallocated Contingency	\$0	\$0	\$7,576,506	\$0	\$7,576,506	\$0	\$0
Total	\$419,306,000	\$417,979,000	\$20,194,835	\$20,652,378	\$9,063,624	\$345,883,498	\$411,649,494

#### SEATTLE-TACOMA INTERNATIONAL AIRPORT CFC REVENUE FORECAST TO ACTUAL COMPARISON AUG YTD 2011



Notes: The forecast is from the Ricondo Feasibility Analysis which was the basis for the RCF bond issuance No interest proceeds are reflected in actuals shown above