

# Port of Seattle Sea-Tac International Arrivals Facility (IAF) Overview

September 11, 2018

# Briefing Contents

- Recap why IAF is needed
- Projects within a program
- GMP with Design Builder
- Construction pace is increasing
- Staff recommendations & work plan

Gaining and maintaining positive momentum

# Benefits of IAF


- Increases passenger processing capacity from 1,200 to 2,600 passengers/hour to catch up to existing volumes
- Reduces passenger transit time through facility, including wait time
- Provides a modern and welcoming facility for international travelers coming to the world class cities in our region
- Supports our existing international airlines
  - Nine new international carriers since 2016
  - Annually, each provides \$74M regional economic benefit
- Upgrades 20 flexible gates for both large international aircraft and smaller domestic aircraft

Enhance the experience of arriving international passengers


# Delays upon arrival growing




### Hold for Gate



### Hold on Board



### Hold in Corridor




Source: Port of Seattle records.

Number of occurrences (YTD thru July each year)

IAF will improve customer service

## PROJECT ELEMENTS

- 1 Landside – New IAF Building
- 2 Airside – Corridors Pod 2A, 2B, 2C
- 3 Airside – Corridor Ph 2 Pod 3D
- 4 Airside – Pedestrian Walkway



Multiple large elements comprise the total IAF Program

## PROJECT ELEMENTS


- 5 South Satellite – Gate Reconfigurations & Interior Corridor Renovations
- 6 Gate A20/A21 Hardstand



Program includes complex renovations and new elements

## Reconfiguration Work

- Striping
- Jet Bridges
- Fuel Lines
- Electrical
- Mechanical
- Ramps



Design Builder Reconfigured Gates at South Satellite

## 7 Enabling & Supporting Projects

- |    |                                 |
|----|---------------------------------|
| 7a | North Ground Transportation Lot |
| 7b | Maki Sculpture relocation       |
| 7c | Basement Shop Relocations       |
| 7d | Employee Bus Turnaround         |
| 7e | Egress Corridor GML Hall        |
| 7f | Gate A20-21 Hardstand           |
| 7g | Gate E45 (underway)             |
| 7h | Air Cargo Road (underway)       |
| 7i | PCB Contaminated Soils          |
| 7j | Temporary Loading Dock          |
| 7k | Cruise Bus Facility             |

## Early Progress



Significant enabling & supporting projects complete



7F



A20/21



7F

7K



Cruise  
Passenger  
Support



7K


IAF Program involved Moving Passenger Operations

# Maki Sculpture


*before*

*after*

7B



7C



# Shop Workspace

*before*

*after*

IAF Program involved Moving Artwork & Employee Work Spaces

# Cost & Schedule

On July 24<sup>th</sup> negotiations between Port and Design Builder reached a final framework agreement to move forward.

- Overall Program Cost -- **\$968,445,000**
- Program Schedule Completion -- **07/30/2020**  
*(Open Landside, Walkway, Pods A/B/C)*
- Additional Pod D -- **12/31/2020**

Agreement enables rapid movement forward

# Schedule

Element	Target (March 2018)	Final Construction		OPENING
IAF Landside Building	02/24/20	05/30/20	Testing & Activation	<b>07/30/20</b>
Sterile Corridor	09/30/19	05/30/20		<b>07/30/20</b>
Pedestrian Walkway	09/30/19	05/30/20		<b>07/30/20</b>
Pod D Phase 2	07/10/20	11/10/20		<b>12/31/20</b>

- Time is necessary between final construction and activation
- Testing & activation period ensures reliability
- Test capabilities for airport, CBP, moving walks, baggage, technology, air conditioning for peak loads, etc.


Schedule progression to public opening in mid-summer 2020

# Additions as Design Progressed

- 1A. Two Additional aircraft capable gates (Pod D)
- 2B. Maintain one domestic aircraft capable gate
- 1C. Baggage basement and CBP mezzanine

- 2. Added space for TSA security checks of baggage

- 3A. Connections for IAF baggage to the entire airport
- 3B. Emergency electrical generators
- 3C. Escalator to speed CBP technology
- 3D. Automated gate aircraft assist parking system
- 4. Scope clarifications: safety, ventilation, baggage, and building code occupancy requirements



Costs increased with added scope, complications, & longer construction period

# Program Budget Cost

DESIGN BUILDER GMP COST	
Final Negotiated Base Scope *	\$ 510,919,388
Committed Allowances	\$ 58,192,054
Forward Allowances	\$ 48,119,030
<b>SUBTOTAL - Direct Construction Costs</b>	<b>\$ 617,230,472</b>
Design	\$ 49,266,874
General Conditions	\$ 61,000,000
DB Fee/Bonds/Insurance/Validation	\$ 46,448,039
<b>Design Builder Indirect Costs</b>	<b>\$ 156,714,913</b>
<b>DESIGN BUILDER GMP</b>	<b>\$ 773,945,385</b>
Sales Tax and Port Costs	
Sales Tax on DB Construction	\$ 76,894,489
Port Furnished Construction	\$ 21,052,026
Port Management Costs	\$ 71,050,100
Public Art	\$ 2,503,000
Port Management Reserves	\$ 23,000,000
<b>SUBTOTAL -- Port Costs + Tax</b>	<b>\$ 194,499,615</b>
<b>TOTAL PROGRAM BUDGET</b>	<b>\$ 968,445,000</b>

## Program Budget Summary

# Staff Recommendations Moving Forward

1. Create dashboard and progress reports for wide visibility
2. Focus on detailed schedule, critical path, key dates, risks
3. Focus on work-in-place spending trend versus plan
4. Focus on craft levels
5. Monitor Financials – program, project, GMP, and allowance balances
6. Continue partnering with design builder, subs, and airport
7. Proactively employ IAF Dispute Resolution Board
8. Add select Port and consultant staff to team

# Progress since last briefing

March 2018



August 2018



Landside IAF Building is framed





## Progress since last briefing

March 2018

*Pod B Area In Service*


*Pod B Area In Construction*

August 2018



*Pod A Area In Construction*

*Pod A Area In Service*



Airside Pod A/B sterile corridors are being framed

## SSAT Interior Corridor Renovation



Improving the passenger experience in South Satellite