Meeting Date: November 16, 2021


2021-2025 Airfield Pavement and Supporting Infrastructure Replacement Program (CIP #C800930)


Seattle-Tacoma International Airport



2021-2025 Program Justification

The 2021-2025 Airfield Pavement and Supporting Infrastructure Replacement
 Program replaces distressed airfield pavement, joint sealant, related and
 supporting infrastructure at the Airport to provide safe and efficient conditions
 for aircraft operations and meet FAA requirements.





2021 Airfield Construction










2022 Project Locations



2022 Project Scope

- Work Area N Portland Cement Concrete Pavement (PCCP) and supporting infrastructure replacement on portions of the ramp and taxilane serving the southeast side of the North Satellite.
- Work Area C IWS channel drain upgrade and Cargo 2 Taxilane PCCP replacement.
- Work Area B Replacement of a portion of Taxiway B PCCP; near the intersection of Taxiway S and Taxiway B.
- Work Area H Installing over height vehicle clearance bar protection system on Perimeter Road leading to RW 16R-34L Approach Lighting System bridge.
- Work Area J Replacement of PCCP joint sealant materials and pavement markings on portions of Taxiways M, N, P and Q.

2022 Project Schedule

Commission construction authorization	2021 Quarter 4
Construction start	2022 Quarter 2
In-use date	2022 Quarter 4

2021-2025 Program Budget

Cost Breakdown	This Request	Total Project
Design	\$0	\$16,000,000
Construction	24,000,000	\$137,500,000
Total	24,000,000	\$153,500,000

Communication & Outreach

 Developed a Communication Plan for the 2022 Airfield construction season to ensure Air Traffic Tower/Ramp Tower planning, Tenant and Air Carrier awareness.

Included:

- AAAC Meetings and MII Process
- Safety Risk Management Panel
- Separate meetings with impacted air carriers

2022 Project Risks

RISKS	DESCRIPTION	PROBABILITY	IMPACT	MITIGATION
FAA funding application	For projects with FAA discretionary funds applied to majority of work, the grants need to be received prior to issuing NTP. Any delay by FAA could delay the overall project	Low	High	Close coordination with the FAA Region and ADO. Postpone construction work until receiving FAA discretionary funds
Labor Action	There is a potential that labor and supplier agreement negotiations might impact construction if there is a strike	Med _	Med _	Contingency dollars could be used to implement targeted acceleration, as necessary
Weather delays	Potential delay to the overall construction project due to inclement weather	Low	Med •	Contingency dollars will be used for targeted acceleration when weather is favorable