## 8c. Presentation from Regular Meeting held May 23, 2023 12:00pm at SEA



2023 05 23 RM 8c Presentation Boiler-Room-Upgrades.pdf

This document is a text-only reovery of the original PDF file. Any graphics that were in the original PDF are not included here. If you need the original document, please contact the Commission Clerk at the Port of Seattle.

Item No. 8c\_supp

Meeting Date: May 23, 2023 Boiler Room Upgrades

Joe Cook Presenter: Tyler Salisbury - AV PMG

AV F&I - Mechanical Project Manager: Christian Venturino -

Engineering Manager AV PMG

Project Scope

Project replaces failing controls components of Central Mechanical Plant's heating system to ensure continuous reliable supply of steam for space heating and domestic hot water uses in concourse and terminal areas. Central Mechanical Plant (CMP) Scope includes: Boiler #2

1. Modify Boiler #4 to allow dual-fuel (natural Boiler #4

Boiler #1 Boiler #3

gas and diesel) operation.

- 2. Install new Exhaust Gas Analyzer for Boiler #4.
- 3. Install new flow meters for Boilers #1-4.
- 4. Upgrade control panels.
- 5. Install boiler emergency shut down buttons.

2

Project Schedule Milestone Date Final Design Complete Q3 2024 Commission Authorization for Construction Q4 2024 Notice to Proceed Q1 2025 Substantial Completion Q1 2026

3

Project Budget Cost Estimate Capital Expense Total Original estimate \$3,406,000 \$0 \$3,406,000 Current change \$1,433,000 \$0 \$1,433,000 Revised estimate \$4,839,000 \$0 \$4,839,000

Authorization Capital Expense Total Previous authorizations \$40,000 \$0 \$40,000 Current request for authorization \$1,479,000 \$0 \$1,479,000 Total authorizations, including this request \$1,519,000 \$0 \$1,519,000 Remaining amount to be authorized \$3,320,000 \$0 \$3,320,000

4

Cone of Certainty

We Are Here

## Port of Seattle

## 8c. Presentation from Regular Meeting held May 23, 2023 12:00pm at SEA

2023\_05\_23\_RM\_8c\_Presentation\_Boiler-Room-Upgrades.pdf

5

## Action Requested

- Increase the project budget for the Boiler Room Upgrades project in the amount of \$1,433,000
- New total project budget of \$4,839,000
- Prepare design and construction bid documents for the Boiler Room Upgrades project
- Utilize Port of Seattle crews to support design and construction activities
- Request to authorize \$1,479,000
- Estimated total project cost not to exceed \$4,839,000

6

Questions?

7