

# Seattle-Tacoma International Airport Baggage Program


June 28, 2016

# Baggage Program Elements

- Interim Baggage Projects
- Baggage Optimization Project (45 MAP)
  - The focus of today's presentation
- Future Capacity Projects in Existing Terminal (> 45 MAP)
- SAMP Baggage Systems


The Baggage Program includes four basic elements.

# Outbound Baggage System Flow




Optimization allows customers' bags to reach any gate.

# Existing Baggage Handling System



6 Outbound Systems with limited to no cross-connectivity

# New Baggage Optimization System




Optimized system allows connectivity – any ticket counter to any gate.

# Schedule: Phases 1 & 2


## Phase 1

Advertise	Begin Construction	Substantial Completion
4Q 2016	2Q 2017	3Q 2019



## Phase 2

Advertise	Begin Construction	Substantial Completion
1Q 2019	3Q 2019	3Q 2021




Phases 1 & 2 Construction Periods to occur sequentially.

# Schedule: Phases 3 & 4


## Phase 3

Advertise	Begin Construction	Substantial Completion
4Q 2020	2Q 2021	2Q 2022




## Phase 4

Advertise	Begin Construction	Substantial Completion
3Q 2021	1Q 2022	4Q 2023



Phases 3 & 4 Construction Periods potentially combined.

# Baggage Optimization Overview



Currently the project is within the Commission allocated budget.



# Questions?