

This document is a text-only reovery of the original PDF file. Any graphics that were in the original PDF are not included here. If you need the original document, please contact the Commission Clerk at the Port of Seattle.

Item No. 11a_supp
Meeting Date: September 12, 2023
Post IAF Airline Realignment Briefing

September 12, 2023

Briefing Purpose

- Update Commission on design development progress
- Provide a budget schedule and risks overview
- Provide schedule for Commission actions and briefing

2

Project Purpose

?The project is facilitating the relocation of United Airlines' domestic only operations from Concourse A to Concourse B providing international gate capacity on Concourse A. Associated office and support spaces to support both relocations will be delivered as part of the project.

?Ticket counters in the center of the main terminal will be reconfigured and expanded to support airline operations.

?United Airlines will self-perform the construction of their new lounge on Concourse B under a Memorandum of Agreement with the Port.

3

Project Location 3

Scope of Work

5

1 Relocates United Airlines (UA) operational space to

4

renovated and expanded space on Concourse B. 1

2 Relocates Delta Air Lines into UA vacated gates on Concourse A.

3 Replaces two Air Handling Units in 2 new penthouses and upgrades mechanical system infrastructure on Concourse B. 2

4 Reconfigures Zone 4 leasable space to accommodate common use, flow-through ticket counters.

5 Relocates United Airlines to renovated lounge on Concourse B in a "Like for Like" move from Concourse A.

4

Design Development Status

DESCRIPTION STATUS

Port Package 1 - Enabling Work Design 100% complete, construction start Q4 2023

Port Package 2 - Mechanical System Upgrades Design 60% complete, construction start Q1 2024

Port Package 3 - Concourse B Ramp Renovation & Expansion Design 60% complete, construction start Q1 2024

Port Package 4 - Ticket Counter Reconfiguration Design 60% complete, construction start Q1 2024

United Airlines MOA - Lounge Design 30% complete Q4 2023, construction start Q3 2024

5

Sustainability Framework

EQUITY STRATEGIES

- Environmental Regulatory • Gender Neutral Restrooms

Compliance Tier 2 Project • Improved interior accessibility
• Employee Breakrooms
CARBON/ENERGY STRATEGIES
• Sustainable Project • Fossil-fuel free heating (heat pumps)
Assessment and Review • Reduce energy load with low carbon sources
• Energy Modeling
Collaborative (SPARC)
MATERIALS STRATEGIES
process confirmed • Polyvinyl chloride (PVC) material removed from
Sustainability Strategies specifications
• Low volatile organic compound (VOC) materials
specified

6

Budget Overview
C801158 Post IAF Airline Realignment
Current Budget \$ 102M
Estimated Project Cost Range – February Commission Meeting \$ 98M - \$172M

CURRENT ESTIMATE RANGE \$ 102M - \$140M

7

Schedule Overview
2023 2024 2025 2026
Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1
Airline Realignment ? Commission Action
Design Construction
Enabling Scope
* Airline Realignment ? Commission Action UA Operate at
Design Construction
Base Scope Concourse B Gates
? Commission Action
United Airlines (UA) Lounge Design Construction

* Airline Realignment Base Scope includes all scope identified in Packages 2,3, and 4.

8

Key Risks & Mitigation Strategies
Risk Mitigation Plan
Existing Conditions The project team is approximately 70% complete with existing conditions verification and 3D Verification modeling. The existing condition verification effort will be complete by October 2023 and mitigate the risk of future design changes and cost impacts during construction.
Complex Phasing The development of the existing conditions 3D model and progression of design has allowed the GCCM and their Electrical and Mechanical subcontract trade partners to fully evaluate the extents of confirmed scope. Additional phasing, not initially anticipated, has been incorporated to account for safe construction and eliminate downtime of existing systems. Coordination meetings to review schedule durations and identify opportunities for efficiency are facilitated on a weekly basis.
Operational Most of the work within the project is occurring on Concourse B ramp level within leasable space Constraints supporting airline and tenant existing operations. Additional construction phasing and temporary facilities are required to maintain tenant operations throughout the project premise. The project team continues to collaborate with Port Stakeholders to confirm and account for all operational constraints in contract documents.

9

Cone of Certainty
2021 2023 09 - 2023
- 03 02 -

10

Schedule for Commission Actions/Briefing

- September 26
 - Construction authorization for Package 1 Enabling - ~\$14M
- December 12
 - Construction authorization for Packages 2 – 4
 - Briefing on United Airlines Lounge

11

Questions/Discussion

12

Appendix

13

BENEFITS OF POST IAF AIRLINE REALIGNMENT

Allows for increased simultaneous wide body international operations at the International Arrivals Facility (IAF).

Improves overall international to domestic minimum connect times.

Limits domestic carrier preferential lease of international capable gates.

Ensures international flights have improved access to the Concourse A and IAF connected gates.

Provides renovated and expanded leasable space on ramp level to accommodate the airline relocations required to facilitate gate allocation.

3D Model of existing conditions, code upgrades and building expansion developed during Preliminary Design and Pre-Construction.

Minimizes the operational impacts to the Airlines.

14